ನಗರೋತ್ಥಾನ ಯೋಜನೆಯ ಅನುಷ್ಠಾನ

1158 (1607); ಡಾ॥ ಗುರುಪಾದಪ್ಪ ನಾಗಮಾರಪಳ್ಳಿ (ಬೀದರ್)

ಅ) ಕಳೆದ ಮೂರು ವರ್ಷಗಳಲ್ಲಿ ನಗರೋತ್ಥಾನ ಯೋಜನೆಯ ಅನುಷ್ಠಾನಕ್ಕಾಗಿ ಬೀದರ್ ವಿಧಾನ ಸಭಾ ಕ್ಷೇತ್ರಕ್ಕೆ ಪ್ರತಿ ವರ್ಷ ನೀಡಿರುವ ಅನುದಾನವೆಷ್ಟು;

ಆ) ಈ ಅನುದಾನದಿಂದ ಈ ವಿಧಾನ ಸಭಾ ಕ್ಷೇತ್ರದಲ್ಲಿ ತೆಗೆದುಕೊಂಡಿರುವ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಗಳಾವುವು; ಪ್ರತಿ ಯೋಜನೆಗೆ ಇಲ್ಲಿಯವರೆವಿಗೆ ಪ್ರತಿ ವರ್ಷ ವೆಚ್ಚ ಮಾಡಿರುವ ಅನುದಾನವೆಷ್ಟು;

ಇ) ಈ ಪೈಕಿ ಎಷ್ಟು ಯೋಜನೆಗಳ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿವೆ; ಎಷ್ಟು ಅಪೂರ್ಣವಾಗಿವೆ; ಅಪೂರ್ಣವಾಗಿರುವ ಕಾಮಗಾರಿಗಳು ನಿಯಮಗಳ ಪ್ರಕಾರ ಎಂದು ಪೂರ್ಣಗೊಳ್ಳಬೇಕಾಗಿತ್ತು; ಈ ವಿಳಂಬಕ್ಕೆ ಕಾರಣಗಳೇನು;

ಈ) ಅಪೂರ್ಣವಾಗಿರುವ ಕಾಮಗಾರಿಗಳನ್ನು ತುರ್ತಾಗಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸರ್ಕಾರದ ಮುಂದಿರುವ ಕ್ರಮಗಳೇನು;

ಉ) ಪ್ರಸಕ್ತ ಸಾಲಿನಲ್ಲಿ ಈ ವಿಧಾನ ಸಭಾ ಕ್ಷೇತ್ರದಲ್ಲಿ ಯಾವ ಯಾವ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆಗಳನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸುವ ಪ್ರಸ್ತಾವನೆ ಸರ್ಕಾರದ ಮುಂದಿದೆ; ಇದಕ್ಕಾಗಿ ಎಷ್ಟು ಹಣವನ್ನು ವೆಚ್ಚ ಮಾಡಲಾಗುವುದು; (ಯೋಜನೆಯ ಪೂರ್ಣ ವಿವರಗಳನ್ನು ಒದಗಿಸುವುದು)?

ಡಾ॥ ಖಮರುಲ್ ಇಸ್ಲಾಂ (ಮಾನ್ಯ ಪೌರಾಡಳಿತ, ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳು, ಸಾರ್ವಜನಿಕ ಉದ್ದಿಮೆಗಳ ಹಾಗೂ ಅಲ್ಪಸಂಖ್ಯಾತರ ಕಲ್ಯಾಣ ಮತ್ತು ವಲ್ಫ್ ಸಚಿವರು)

ಅ) ಬೀದರ್ ನಗರಸಭೆ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ನಗರೋತ್ಥಾನ ಯೋಜನೆ ಅನುಷ್ಠಾನಕ್ಕಾಗಿ ಪ್ರತಿ ವರ್ಷ ನೀಡಿರುವ ಅನುದಾನದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ–1ರಲ್ಲಿ ನೀಡಿದೆ.

ಆ) ಈ ಅನುದಾನದಿಂದ ತೆಗೆದುಕೊಂಡಿರುವ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳ ವಿವರ ಹಾಗೂ ವೆಚ್ಚದ ವಿವರಗಳನ್ನು ಅನುಬಂಧ–2ರಲ್ಲಿ ನೀಡಿದೆ.

ಇ) ಮತ್ತು ಈ) ಪೂರ್ಣಗೊಂಡಿರುವ ಹಾಗೂ ಅಪೂರ್ಣವಾಗಿರುವ ಕಾಮಗಾರಿಗಳು ಮತ್ತು ನಿಯಮಗಳ ಪ್ರಕಾರ ಪೂರ್ಣಗೊಳ್ಳಬೇಕಾಗಿರುವ ಮಾಹಿತಿಯನ್ನು - ಅನುಬಂಧ–2 ರಲ್ಲಿ ನೀಡಿದೆ.

ಬೀದರ್ ಜಿಲ್ಲೆಗೆ ನೇಮಿಸಲಾಗಿರುವ ಯೋಜನಾ ಸಮಾಲೋಚಕರು ಹಾಗೂ ಜಿಲ್ಲಾಡಳಿತದ ನಡುವೆ ಸಮನ್ವಯದ ಕೊರತೆ ಇದ್ದುದರಿಂದ ವಿಳಂಬವಾಗಿತ್ತು. ಸಮಸ್ಯೆ ಬಗೆಹರಿಸಲಾಗಿದೆ. ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಅಗತ್ಯ ಕ್ರಮ ವಹಿಸಲಾಗಿದೆ.

ಉ)

1) ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ರಾಜೀವ್ ಆವಾಸ್ ಯೋಜನೆಯ ಪ್ರಾಥಮಿಕ ಉದ್ದೇಶವು ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿನ ನಿವಾಸಿಗಳಿಗೆ ವಸತಿಯೊಂದಿಗೆ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಒದಗಿಸುವ ದಿಸೆಯಲ್ಲಿ ಕೇಂದ್ರೀಕೃತವಾಗಿದೆ. ರಾಜೀವ್ ಆವಾಸ್ ಯೋಜನೆಯಡಿಯಲ್ಲಿ, ಬಿದರ್ ನಗರದ 4 (ಪಕಲ್‌ವಾಡ, ಲದ್‌ಗಿರಿ, ತಲ್‌ಗಾಟ್, ನರಿಗರ್ ಮೊಹೊಲಾ) ಕೊಳಚೆ ಪ್ರದೇಶಗಳಲ್ಲಿ ವಾಸಿಸುವ 798 ಕುಟುಂಬಗಳಿಗೆ ವಸತಿ ಸೌಲಭ್ಯಗಳನ್ನು ಕಲ್ಪಿಸಲು ಉದ್ದೇಶಿಸಿ ಕರ್ನಾಟಕ ಕೊಳಗೇರಿ ಅಭಿವೃದ್ಧಿ ಮಂಡಳಿಯವರು ಸಲ್ಲಿಸಿದ ₹ 34.79 ಕೋಟಿ ಮೊತ್ತದ ಒಂದು ವಿಸ್ತೃತ ಯೋಜನಾ ವರದಿ (ಡಿಪಿಆರ್)ಗೆ ರಾಜ್ಯಮಟ್ಟದ ಅಧಿಕಾರಯುಕ್ತ ಸಮಿತಿಯು

ಅನುಮೋದನೆ ನೀಡಿದ್ದು, ಸದರಿ ಡಿಪಿಆರ್‌ನ್ನು ಕೇಂದ್ರ ಸರ್ಕಾರದ ವಸತಿ ಮತ್ತು ನಗರ ಬಡತನ ನಿರ್ಮೂಲನ ಮಂತ್ರಾಲಯಕ್ಕೆ ದಿನಾಂಕ:18.02.2014 ರಲ್ಲಿ ಸಲ್ಲಿಸಿದ್ದು ಅನುಮೋದನೆ ಬಾಕಿ ಇರುತ್ತದೆ.

2) ರಾಷ್ಟ್ರೀಯ ನಗರ ಜೀವನೋಪಾಯ ಅಭಿಯಾನ ಯೋಜನೆಯಡಿಯಲ್ಲಿ ಬೀದರ್ ನಗರಸಭೆಗೆ ₹ 156.04 ಲಕ್ಷಗಳು ಹಂಚಿಕೆಯಾಗಿದ್ದು, ಈವರೆವಿಗೂ ₹ 36.40 ಲಕ್ಷಗಳು ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ.

3) ರಾಜ್ಯ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ (ಎಸ್‌ಎಫ್‌ಸಿ) ₹ 1224.87 ಲಕ್ಷಗಳ ಅನುದಾನವು ಹಂಚಿಕೆಯಾಗಿದ್ದು, ಈವರೆವಿಗೆ ₹ 306.22 ಲಕ್ಷಗಳು ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ.

4) 13ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಸಾಮಾನ್ಯ ಮೂಲ ಅನುದಾನದಡಿ ₹ 299.23 ಲಕ್ಷಗಳ ಅನುದಾನವು ಹಂಚಿಕೆಯಾಗಿದ್ದು, ಈವರೆವಿಗೆ ₹ 159.02 ಲಕ್ಷಗಳು ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ.

5) 13ನೇ ಹಣಕಾಸು ಆಯೋಗದ ರಸ್ತೆ ಮತ್ತು ಸೇತುವೆಗಳ ಅನುದಾನದಡಿ ₹ 71.00 ಲಕ್ಷಗಳ ಅನುದಾನವು ಹಂಚಿಕೆಯಾಗಿದ್ದು, ಈವರೆವಿಗೆ ₹ 71.00 ಲಕ್ಷಗಳು ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ.

6) ನೀರಿನ ಸಮಸ್ಯೆ ಬಗೆಹರಿಸಲು ರಾಜ್ಯ ಹಣಕಾಸು ಆಯೋಗದ ವಿಶೇಷ ಅನುದಾನದಡಿ (ಎಸ್‌ಎಫ್‌ಸಿ) ₹ 30.00 ಲಕ್ಷಗಳ ಅನುದಾನವು ಹಂಚಿಕೆಯಾಗಿದ್ದು, ಈವರೆವಿಗೆ ₹ 11.40 ಲಕ್ಷಗಳು ಬಿಡುಗಡೆಯಾಗಿರುತ್ತದೆ.

Page 1

ಅನುಬಂಧ-1

ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು : ಬೀದರ್ ನಗರಸಭೆ

ರೂ ಲಕ್ಷಗಳಲ್ಲಿ

ಕ್ರ ಸಂ	ಯೋಜನೆಯ ಹೆಸರು		2012-13		2013-14		2014-15	
		ಹಂಚಿಕೆಯಾದ ಅನುದಾನ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ವೆಚ್ಚ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ವೆಚ್ಚ	ಬಿಡುಗಡೆಯಾದ ಅನುದಾನ	ವೆಚ್ಚ
I	ಸಿಎಂಎಸ್ಎಂಟಿಡಿಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-1	3000.00	2755.50	2755.50	-	-	-	-
II	ಸಿಎಂಎಸ್ಎಂಟಿಡಿಪಿ ನಗರೋತ್ಥಾನ ಹಂತ-2	3000.00	60.00	-	195.00	0	392.00	-
III	ಕಲಬುರಗಿ ಸಬವ ಸಂಪುಟ ಅನುಮೋದಿತ ಕಾಮಗಾರಿಗಳು	900.00	-	-	135.00	0	-	-

ಅನುಬಂಧ-2

ನಗರ ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಯ ಹೆಸರು : ಬೀದರ್ ನಗರಸಭೆ

ರೂ ಲಕ್ಷಗಳಲ್ಲಿ

ಕ್ರಮ ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಪ್ರಸ್ತುತ ಹಂತ (Tender process/ Under Progress /Completed/Action plan Stage etc.,)	ವಿಯಮಗಳ/ಗುತ್ತಿಗೆ ಕರಾರಿನ ಪ್ರಕಾರ ಕಾಮಗಾರಿಗಳು ಮುಗಿಯಬೇಕಾಗಿದ್ದ ದಿನಾಂಕ ಹಂತ (Actual date of completion as per Contract agreement,)
1	CMSMTDP phase-1				
1	Construction of Electrical Cremetorium of Sultanpur road	150.0	0.00	Work Dropped	
2	Development of Tourism facility at Narsimha Zarana	100.0	100.0	Work Completed	
3	Construction of Pay & User Public Toilet Various Palces in Bidar City	25.0	25.0	Work Completed	
4	Construction of Culverts in Various places in Bidar city	50.0	50.0	Work Completed	
5	Construction of Drain, Road, Electrical Works & Culverts in Various places at Bidar	600.0	600.0	Work Completed	
6	Agriculture colony Gumpa in Sy No : 26/2p at Malloor	2.35	2.35	Work Completed	
7	Near KIDB layout Behind petrol pump In Sy No : 153/2A at Naubad	3.8	3.8	Work Completed	

8	Near Aliyabad Village In Sy No 156/(P) at Naubad	6.9	6.9	Work Completed	
9	Near Auto Nagar In sy No : 171/1 & 171/2 at Naubad	3.0	3.0	Work Completed	
10	Near Aliyabad village In Sy. NO : 155/P at Naubad	7.0	7.0	Work Completed	
11	Near K.F.O. Honnekeri Forest Area In Sy. No : 168 & 169 at Naubad	3.5	3.5	Work Completed	
12	Near KIADB Layout Area In Sy. No : 60/4 at Naubad	2.45	2.45	Work Completed	
13	CMC Layout In Sy No : 1 and 25 at Malloor	9.1	9.1	Work Completed	
14	Near Manalli Cross In Sy No : 43 at Gomalli	2.45	2.45	Work Completed	
15	Near Gomali Main Road In Sy No : 1/2 at Gomalli	5.15	5.15	Work Completed	
16	Near Chidambaram Ashram ring Road In Sy No : 38/10 at Kumbarawada	6.0	6.0	Work Completed	
17	Near Chidambaram Ashram ring Road In Sy No : 38/14-2 at Kumbarawada	4.55	4.55	Work Completed	
	Near Chidambaram Ashram ring Road In Sy No :38/15 at Kumbarawada	3.35	3.35	Work Completed	
19	Near Chidambaram Ashram ring Road In Sy No :38/3 at Kumbarawada	4.0	4.0	Work Completed	

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವೆಚ್ಚ	ಪ್ರಸ್ತುತ ಹಂತ (Tender process/ Under Progress /Completed/Action plan Stage etc.,)	ನಿಯಮಗಳ/ನುಡಿತಿಗೆ ಕರಾರಿನ ಪ್ರಕಾರ ಕಾಮಗಾರಿಗಳು ಮುಗಿಯಬೇಕಾದ್ದ ದಿನಾಂಕ ಹಂತ (Actual date of completion as per Contract agreement,)
20	Agriculture colony gumpa in Sy No : 26/AP at Malloor	5.9	5.9	Work Completed	
21	Near CMC layout Gomalli in Sy No : 51 Part at Haladkeri	4.95	4.95	Work Completed	
22	Near Axiss Bank in sy No : 37(P) at Jangal Kol	4.95	4.95	Work Completed	
23	Near KRE College in Sy. No 10/2 at Jangal Kol	4.15	4.15	Work Completed	
24	Agriculture colony gumpa in Sy No : 28/1(P) at Malloor	4.55	4.55	Work Completed	
25	Chitta Cross Behind Chidambaram Ashram gumpa in Sy No : 27/1/2 at Jangal kol	3.2	3.2	Work Completed	
26	Shastri nagar in Sy no : 2 & 6 at Malloor	3.05	3.05	Work Completed	
27	Near Kailash Show Room in Sy No : 22/4 at Malloor	5.65	5.65	Work Completed	
28	Development of Golden Jubilee Barid Shahi Garden	20.0	20.0	Work Completed	
29	Construction of Ring Road	1227.0	1227.0	Work Completed	
30	Improvement to road and side drain in Vidya Nagar Colony	150.0	150.0	Work Completed	

31	Providing road median on ring road	40.0	40.0	Work Completed	
32	Construction of Bridges on New Ring road	98.0	98.0	Work Completed	
33	Improvement to Road from SP Residence to MS Patil Funtion Hall on Manhalli road via Kumbar Wada from Km 0.00 to 1.50 in Bidar Cl	125.0	125.0	Work Completed	
34	Improvements to Road from SP Residence to M.S Patil Funtion Hall on Manahalli road via Kumbaravada from 1.50 km to 2.90 km in Bi	125.0	125.0	Work Completed	
35	Shifting of HT/L.T line transformer and providing street lights on various roads in Bidar City	50.0	50.0	Work Completed	
36	Shifting of Electrical Poles and providing Street Lights	50.0	50.0	Work Completed	
37	Providing street lights in the city	40.0	40.0	Work Completed	
38	Privicling Water supply pipelines in Vidya Nagar Colony	50.0	50.0	Work Completed	
II	CMSMTDP phase-2				
1	Construction of R.C.C. Drain in Chidri, Haq Colony, Bilal Colony, Sangameshwar Colony, Madhavranagar, Anand Nagar, Pratap Nagar	100.0	-	Under progress	25-02-2015

ಕ್ರ. ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ವಚ್ಚ	ಪ್ರಸ್ತುತ ಹಂತ (Tender process/ Under Progress /Completed/Action plan Stage etc.,)	ನಿಯಮಗಳ/ಗುತ್ತಿಗೆ ಕರಾರಿನ ಪ್ರಕಾ ಕಾಮಗಾರಿಗಳು ಮುಗಿಯಬೇಕಾಗಿದ್ದ ದಿನಾಂಕ ಹಂತ (Actual date of completion as per Contract agreement,)
2	Construction of R.C.C. Drain in Rampure Colony, Vivekanand Colony, Kailash Layout, Mahesh Nagar, Baswanagar, Allamprabhu Nagar,	200.0	-	Under progress	25-02-2015
3	Construction of R.C.C. Drain from Abul Faiz Dargha to Hyderabad Road, Rajgonda Colony, Mangalpeth & Garib Colony	100.0	-	Under progress	25-02-2015
4	Construction of R.C.C. Drain from Multani Pasha Dargha Al-Ameen College Via Ram Mandir Dulhan Darvaza to Chintamani Gadda, Chan	100.0	-	Under progress	25-02-2015
5	Construction of RCC Drain in Shivnagar(South) and Shivnagar(North) Raghvendra Colony,Ganesh Maidan & Gurunanak Colony	100.0	-	Under progress	25-02-2015
6	Improvements to Road from Madina water Service, Chidri, Mannekhelli Road & Haq Colony Road Mannekhelli Road to Bilal Colony Via	160.0	-	Under progress	25-02-2015
7	Improvements to Road from Al-Ameen College to Dulhan Darvaza & Dulhan Darvaza to Chintamani Gadda ZP Office Bidar	160.0	-	Under progress	25-02-2015

8	Improvements to Road from from Naya Kaman to Fathe Darwaza Via Mafankeri Chandbibi Road and Mangalpeth & Garib Colony	160.0	-	Under progress	25-02-2015
9	Improvements to Road from Kumbarwada (SBI Bank Colony) KRE Society Hostel to Lokhande house via Kashinath Poste House & Gumpa Ba	180.0	-	Under progress	25-02-2015
10	Improvements to Road in Allamprabhu Nagar	100.0	-	Under progress	25-02-2015
11	Improvements to Road in Raghvendra Colony, Ganesh Maidan & Gurunanak Colony	150.0	-	Under progress	25-02-2015
12	Improvements to road from Basweshwar statue to Dyan Mandir in Rampure Colony and Vivekanand Colony Manhalli Road (Ayurvedic Coll	160.0	-	Under progress	25-02-2015
13	Improvements to Road in CMC Layout, Kailash Layout, & Mahesh Nagar	160.0	-	Under progress	25-02-2015
14	Improvements to road in Madhavnagar, Anandnagar & Pratap Nagar (SC Area)	160.0	-	Under progress	25-02-2015
15	Improvements to Road in Shivnagar (North & South) Colony	180.0	-	Under progress	25-02-2015
16	Improvements to road in New Adarsh Colony, Nandi Colony & Sai Colony	150.0	-	Under progress	25-02-2015
17	Improvements to road in Baswanagar & Kailash Nagar	160.0	-	Under progress	25-02-2015

ಕ್ರ ಸಂ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಅಂದಾಜು ಮೊತ್ತ	ನಷ್ಟ	ಪ್ರಸ್ತುತ ಹಂತ (Tender process/ Under Progress /Completed/Action plan Stage etc.,)	ನಿಯಮಗಳ/ಗುತ್ತಿಗೆ ಕರಾರಿನ ಪ್ರಕಾರ ಕಾಮಗಾರಿಗಳು ಮುಗಿಯಬೇಕಾದ್ದ ದಿನಾಂಕ ಹಂತ (Actual date of completion as per Contract agreement,)
18	Improvements to Road from Abul Faiz Dargha to Hyderabad Road & Rajgonda Colony ST Area	160.0	-	Under progress	25-02-2015
9	Improvements to road from Multani Pasaha Dargha to Alameen School Via Ram Mandir, Astana Road & Osmania Masjid and from Main roa	160.0	-	Under progress	25-02-2015
II	Gulbarga Cabinet approved work1q				
1	Improvement to 16 Km length ring road of southern part of Bidar city in CMC limit	900.00	-	-	ಟೆಂಡರ್‌ನ ಆರ್ಥಿಕ ಬಿಡ್ ಅನುಮೋದನೆಯಾಗಿದ್ದು, ಗುತ್ತಿಗೆ ಕರಾರು ಪ್ರಕ್ರಿಯೆ ಪ್ರಗತಿಯಲ್ಲಿದೆ.